

HELICOPTER HOIST AREA INSPECTION

CERTIFICATE

VESTAS V174-9.5

OWF ARCADIS OST 1

The helicopter hoist areas on stated wind turbine generators and located in mentioned offshore wind farm have been inspected according to legal national regulations (SOLF) and, where applicable, to other national standards for offshore installations. The hoist areas have been found suitable for helicopter hoist operations subject to below stated limitations, non-compliances and authorization by the approving authority.

HELICOPTER HOIST AREA INFORMATION

HEIGHT HHA	CENTRE HHA – ROTOR WTG	MAX. LOAD CAPACITY
357 ft MSL	10.33 m	1.400 kg

LIMITATIONS

MAX. WIND SPEED FOR HHO: 24 m/s

NON-COMPLIANCES


RAILING HEIGHT OF HOIST AREA IS 2M AND EXCEEDS THE LIMIT OF 1.5M.
DEVIATION ACCEPTED, SEE HELICOPTER HOIST AREA INSPECTION REPORT.

NEXT DUE

19.02.2024

19.02.2023

Inspection date



Inspected by