

HELICOPTER HOIST AREA INSPECTION CERTIFICATE

Repower 5M

OWF alpha ventus

The helicopter hoist areas on stated wind turbine generators and located in mentioned offshore wind farm have been inspected according to legal national regulations (Gemeinsame Grundsätze des Bundes und der Länder über Windenbetriebsflächen auf Windenergieanlagen & BSH Standard Konstruktive Ausführung von Offshore-Windenergieanlagen) and, where applicable, to other national standards for offshore helidecks (CAP 437). The hoist areas have been found suitable for helicopter hoist operations subject to below stated limitations, non-compliances and authorization by the approving authority.

HELICOPTER HOIST AREA INFORMATION

| HEIGHT HHA | CENTRE HHA – ROTOR WTG | MAX. LOAD CAPACITY |
|------------|------------------------|--------------------|
| 292 ft MSL | 13.98 m | 4200 kg |

LIMITATIONS

HHO FROM SUNRISE TO SUNSET ONLY
MAX. WIND SPEED FOR HHO: 18 m/s

NON-COMPLIANCES

FOR NON-COMPLIANCES SEE HELICOPTER HOIST AREA MANUAL

NEXT DUE

31.12.2020

19.03.2019

Inspection date



[Signature]

Inspected by

HELICOPTER HOIST AREA INSPECTION

CERTIFICATE

AREVA M5000

OWF alpha ventus

The helicopter hoist areas on stated wind turbine generators and located in mentioned offshore wind farm have been inspected according to legal national regulations (Gemeinsame Grundsätze des Bundes und der Länder über Windenbetriebsflächen auf Windenergieanlagen & BSH Standard Konstruktive Ausführung von Offshore-Windenergieanlagen) and, where applicable, to other national standards for offshore helidecks (CAP 437). The hoist areas have been found suitable for helicopter hoist operations subject to below stated limitations, non-compliances and authorization by the approving authority.

HELICOPTER HOIST AREA INFORMATION

| HEIGHT HHA | CENTRE HHA – ROTOR WTG | MAX. LOAD CAPACITY |
|------------|------------------------|--------------------|
| 315 ft MSL | 9.90 m | 500 kg |

LIMITATIONS

HHO FROM SUNRISE TO SUNSET ONLY

NON-COMPLIANCES

FOR NON-COMPLIANCES SEE HELICOPTER HOIST AREA MANUAL

NEXT DUE

31.12.2020

19.03.2019

Inspection date



[Signature]

Inspected by